



TRAVELERS
CHAMPIONSHIP

2016 Tournament Construction Schedule

Weeks Prior to Tournament	Date	Description	Location
6	6/20 – 6/26	Satellite Office (5/27), Volunteer Tent. Catering Commissary. Pro-Am Flooring	Parking Area
5	6/27 – 7/3	Begin Skybox Flooring. Tenting at Pro-Am Tent then Skyboxes.	On-Course
4	7/4 – 7/10	Continue Skyboxes, Begin Corporate Row, Greenside and Sponsor Club, Patriots' Outpost	On-Course
3	7/11 – 7/17	Finish Corporate Row and Continue Skyboxes, Greenside Club, Sponsor Club and Patriots' Outpost. Begin in Fan Zone on public village. Bleachers at 8th and 9th hole.	On-Course
2	7/18 - 7/24	Concession Tents (18, 17, 15, 12, 8, 5, range). Stadium seating Install and bleachers at Range and 10th hole.	On-Course
1	7/25 – 7/31	Clubhouse area, Broadcast booths, all additional on-course tents and furniture	On-Course
1	7/25 – 7/31	Off-site Parking Lot Set-up/Will Call Trailer Staging	Off-Site
Tournament Week – August 1st – 7th, 2016			
1	8/8 – 8/14	Removal of cabling & furniture from Corporate Row tents and Clubhouse tents	On-Course
1 & 2	8/8 – 8/21	Removal of Corporate Row and Clubhouse Tents	On-Course
1 & 2	8/8 – 8/21	Removal of Skybox Tents & On-Course Tents/Flooring/Fan Zone/Stage	On-Course
2	8/15 – 8/21	Removal of Skybox Flooring, Removal of Corporate Row Flooring	On-Course
2	8/15 – 8/21	Objective: Have all items removed from aforementioned "on-course" locations	On-Course
3	8/22 – 8/28	Objective: Have all items in bean field and being shipped out	Parking Areas

Tournament Contact:

Kevin Harrington
Senior Director of Operations
(860) 502-6807